Activity ID	Activity Description	Orig Tot	Al Mooths 31 -1 9 2 3 4 5 6 7 8 9 20 11 12 13 14 15 15 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44
COMMON	and the second s		1 2 1 2 3 3 5 7 1 3 5
	VILESTONE		
8	- GENERAL	T	
00MM001 00MM002	Issue Overall PJ Execution Plan Etc(Final Issue) Issue Project Control Procedure, Etc. (Final)		33
00MM004	Issue Construction Execution Plan, Etc. (Final)		33 Pissue Project Control Procedure, Etc. (Final) 33 Pissue Project Control Procedure, Etc. (Final)
00MM005	Issue Precomm'g & Handover Procedure Etc.(Final)		62 Pissua Precoming & Handover Procedure Elc.(Final)
00MM006	Issue System Definition(IFC) & Completion Sched.	0	D Issue System Definition(IFC) & Completion Sched
00MM007	All As-Built Dwgs & Final Docs H/O to Employer	0	O Ali As-Built Dwgs & Final Docs H/O to Employer •
00MM008	Training Programme for Employer's Personnel(IFA)	+	91 Praining Programme for Employer's Personne (IFA)
00MM009 00MM010	Vendor Training Completion of Marine Survey Activities	0	O Véndor Training
00MM011	Completion of Marine Survey Reports		78 Completion of Marine Survey Activities 8 Completion of Marine Survey Reports
100	- ENGINEERING	1 .91	The state of the s
00MME01	Issue Utility Demands (Line Size, Etc.)	0	29 Pissue Utility Demands (Line Size, Etc.)
00MME02	Issue for Employer Approval All Docs for HAZOP	a	30 Vissus for Employer Approval All Docs for HAZOP
00MME03	Complete HAZOP Review and Submit Report		77 Complete HAZOP Review and Submit Report
00MME04	Issue for Employer Approval All Docs for SIL		39
00MME05 00MME06	Complete SIL Review and Submit Report IFC for PFD,PI,DS,Equip, List Line Incl. HAZOP	+	38 Complete SIL Review and Submit Report 8 PFC for PFD.Pt,DS,Equip, List Line Incl. HAZOP
00MME07	IFC for Plot Plan, Equip. Layouts, Etc. Complete		88 PIFC for Plot Plan, Equip, Layouts, Etd. Complete
00MME08	Issue 1st Piling Drawings IFC	0	65 Sissue 1st Piling Drawings IFC
00MME09	IFC for Single Line Dgm, Hazardous Area Classifi	-1	85 PFC for Single Line Dgm Hazardous Ares Classiff
00MME10	Issue MRs for All Major Equip. & Packages		26 ♦ ssie MRs for All Major Equip. & Packages
00MME11	Recipt of Key Vendor Data (by Major Equipment)	-1	43 PRecipt of Key Vendor Data (by Major Equipment)
00MME12 00MME13	IFC All Underground Services Drawings IFC All Fdn & Str Drawings for All Equip and Pkg		90 FIFC All Underground Services Drawings
00MME14	IFC 95% of Civil/Structual Dwgs for Pipe Support		43 VIFC 95% of Civil/Structual Dwgs for Pipe Support
00MME15	IFC 95% of Civil/Structual Dwgs for All Building		33 VIFC 95% of Civil/Structual Dwgs for All Building
DOMME16	Complete 30% 3D-CAD Model Review		81 Complete 30% 3D-CAD Model Review
00MME17	Complete 60% 3D-CAD Model Review		63 Complete 60% 3D, CAD Model Review
00MME18 00MME19	Complete 90% 3D-CAD Model Review	· f	55 Complete 90% 3D-CAD Model Review 33 Start issue Piping Isometrics IFC
00MME20	Start Issue Piping Isometrics IFC Issue 50% Piping Isometrics IFC	1	33 Pissue 50% Piping (sometrics IFC
00MME21	Complete Piping Isometrics IFC	 	29 PComplete Pipling Isotréctics IFC
00MME22	Issue 1st MTO and MRs for Piping Bulk Materials	0	72 Plasue 1st MTO and MRs for Piping Bulk Materials
00MME23	Issue Intermediate MTO&MRs for Piping Bulk Mat'i		72
00MME24	Issue Final MTO & MRs for Piping Bulk Materials		65 Plasue Final MTO & MFts for Plang Bulk Materials
00MME25 00MME26	IFC Electrical Cables Schedules, Etc. Issue 1st MTO & MRs for Electrical Bulk Material		79 PIFC Electrical Cables' Schedules, Etc. 42 Pissue 1st MTO & MRs for Electrical Bulk Material
COMME27	Issue Final MTO & MRs for Electrical Bulk Mat'i		4 Issue Final MTO & MRs for Electrical Bulk Mat'l
00MME28	IFC Instrument Cable Schedules, Layout, Etc.		79 PIFC Instrument Cable Schedules, Layout, Etc.
00MME29	Issue 1st MTO & MRs for Instrument Bulk Material	0 :	53 Sissue 1st MTO & MRs for Instrument Bulk Material
00MME30	Issue Final MTO&MRs for Instrument Bulk Material		34 ♦ Issue Final MTO&MRs for Instrument Bulk Material
00MME31	IFC Elec/Inst Layouts, Interconnection Ogms, Etc		91 PFC Elec'inst Layouts, Inferconnection Dgms, Etc
00MME32 00MME33	Finalize and Issue IFC All Inst Loop Diagrams IFC Dwgs for Roads, Fencing, Paving, Tiling, Etc.		33 ♦ Finalize and Issue IFC All Inst Loop Diagrams 62 ♦ Finalize and Issue IFC All Inst Loop Diagrams 62 ♦ Finalize and Issue IFC All Inst Loop Diagrams
00MME34	Final Issue of Operation and Maintenance Manuals	0	6 Final issue of Operation and Maintenance Manuals
DOMME35	Completion of Dredging Design	0 .	18 Completion of Dredging Design
00MME35	Completion of Breakwater Design	1	61 Completion of Breakwater Design
00MME37	Completion of Construction Jetty Design		53 Completion of Construction Jetty Design
00MME38 00MME39	Completion of Permanent Jettles Design Completion of Mooring Design		92 Completion of Permanent Jetties Design 92 Completion of Mooring Design
00MME40	Completion of Revetment Design		44 Completion of Revetment Design
00MME41	Completion of Seawater Intake Facility Design	<u> </u>	87 Completion of Seawater Intaké Facility Design
00MME42	Completeion of Seawatere Outfall Pipeline Design		73 Completeion of Saawateré Outfall Pipeline Design
00MME43	Completion of Crude Oil Pipeline Design		66 Completion of Crude Oil Pipeline Design
00MME44	Completion of Marine (Jettles) Topsides Design	· f	## ## ## ## ## ## ## ## ## ## ## ## ##
00MME45	Completion of SPM and PLEM Design - PROCUREMENT	ا اب	WI STANDARD CONTRACTOR OF THE PROPERTY OF THE
00MMP01	Issue P.O. for CDU Crude Distillation Column	0	0 *Issue F.O. for CDU Crude Distillation Column
00MMP02	Issue P.O. for RHDS Fixed Bed Reactors	0	0 Pissue P.O. for RHDS Fixed Bed Reactors
00MMP03	Issue P.O. for RHDS Recycle Gas Compressors	0	0 Vissue P.O. for RHDS Recycle Gas Compressors
00MMP04	Issue P.O. for RFCC Air Blower		35 Vissue P.O. for RFCC Air Blower
00MMP05 00MMP06	Issue P.O. for RFCC Wet Gas Compressors Issue P.O. for KHDS Recycle Compressor	11	38 ∮íssué P.O. for RFCC Wel Gas Compressors 36 ♦Issue P.O. for KHDS Recycle Compressor
00MMP05	Issue P.O. for GO HDS Reactors		36 Vissue P.O. for GO HDS Reactors
00MMP08	Issue P.O. for Aromatics UOP Rotary Valve	1	73 Pissue P.O. for Aronatics UOP Rotary Valve
00MMP09	Issue P.O. for Aromatics Recovery Plus System	0	0 Pissue P.O. for Aromatics Recovery Plus System
D0MMP10	Issue P.O. for Aromatics CCR Regenerator	0	0 Issue P.O. for Aromatics CCR Regenerator
00MMP11	Issue P.O. for Polypropylane Loop Reactors	0	0 Pissue P.O. for Polypropylane Loop Reactors 6 Pissue P.O. for Polypropylane Pelletizer Unit
00MMP12 00MMP13	Issue P.O. for Polypropylene Pelletizer Unit Issue P.O. for Utillies GTG Packages	0	0 Pissue P.O. for Utilities GTG Packages
00MMP14	Issue P.O. for Utilities HHP - MP STG		9 issue P.O. for Utilities HHP - MP STG
00MMP15	Issue P.O. for Utilities HRSG Packages	0	11 Velssue P.O. for Utilities HRSG Packages
00MMP16	Issue P.O. for SPM and PLEM	0 4	46 ssua P.O. for SPM and PLEM
Start Date Finish Date	04DEC10 31JUL14 Earl	уВаг	Annandix A2 1-1
Data Date		gress Bar	
	Critical Cri	cal Activity	TABLE SCREDULE FOR THE WORKS
@ C	vara Sustams, Inc.		
L S Primay	era Systems, Inc.	1	ICIE VINUE GSEEC SK EEC Technip
1			JEE VINUM GGSESC SK EEC Technip











